

変 更 設 計 書

1	工事名称	殿山第一留守家庭児童会室増築工事
2	工事場所	枚方市上野一丁目6-5
3	期 間	(当初) 平成 28年 9月 23日より 平成 29年 3月 15日まで (変更) 変更なし
4	設計(変更)概要	別添変更理由書のとおり

(単位:円)

	総 額 (消費税込)	工事価格 (消費税抜)	消費税相当額
当初設計金額	67,775,400	62,755,000 (A)	5,020,400
変更設計金額	69,447,240	64,303,000 (B)	5,144,240
当初請負金額	66,258,000	61,350,000 (C)	4,908,000
変更請負金額	67,892,040 (F)	62,863,000 (D)	5,029,040 (E)
増減額	1,634,040	1,513,000	121,040

(算出式)

(B) × (C) ÷ (A) = (D)

(D) × 0.08 = (E)

(D) + (E) = (F)

<※(D)は千円止め……百円以下切捨て>

名称 殿山第一留守家庭児童会室増築工事

No. 1

費目	名称	摘要	数量	単位	単価	金額	数量	単位	単価	金額	差引増減額	備考
	直接工事費											
I	建築工事		1.0	式		36,324,973	1.0	式		37,055,298	730,325	増額
II	電気設備工事		1.0	式		6,813,990	1.0	式		7,112,090	298,100	増額
III	機械設備工事		1.0	式		4,868,770	1.0	式		5,071,330	202,560	増額
	小計					48,007,733				49,238,718	1,230,985	増額
	共通費											
I	共通仮設費		1.0	式		2,230,883	1.0	式		2,271,414	40,531	増額
II	現場管理費		1.0	式		6,697,754	1.0	式		6,836,906	139,152	増額
III	一般管理費		1.0	式		5,818,896	1.0	式		5,956,667	137,771	増額
	小計					14,747,533				15,064,987	317,454	増額
	合計					62,755,266				64,303,705	1,548,439	増額
	設計金額(工事価格)	千円未満切り捨て				62,755,000				64,303,000	1,548,000	増額
	消費税等相当額					5,020,400				5,144,240	123,840	増額
	総合計(工事費)					67,775,400				69,447,240	1,671,840	増額

名称 殿山第一留守家庭児童会室増築工事

No. 2

	名称	摘要	数量	単位	単価	金額	数量	単位	単価	金額	差引増減額	備考
I	建築工事											
A	建築工事		1.0	式		31,984,790	1.0	式		32,374,497	389,707	増額
B	外構工事		1.0	式		3,637,631	1.0	式		3,944,531	306,900	増額
C	解体工事		1.0	式		702,552	1.0	式		736,270	33,718	増額
	合計					36,324,973				37,055,298	730,325	増額

名称 殿山第一留守家庭児童会室増築工事

No. 4

	名 称	摘 要	数 量	単 位	単 価	金 額	数 量	単 位	単 価	金 額	差引増減額	備 考
19	内装工事		1.0	式		2,929,073	1.0	式		2,929,073	0	
20	ユニット及びその他工事		1.0	式		8,566,670	1.0	式		8,566,670	0	
	合計					31,984,790				32,374,497	389,707	増額

名 称 殿山第一留守家庭児童会室増築工事

No. 5

	名 称	摘 要	数 量	单 位	单 価	金 額	数 量	单 位	单 価	金 額	差引増減額	備 考
B	外構工事											
1	外構工事		1.0	式		3,637,631	1.0	式		3,944,531	306,900	増額
	合計					3,637,631				3,944,531	306,900	増額

名称 殿山第一留守家庭児童会室増築工事

No. 6

	名	称	摘	要	数	量	単	位	単	価	金	額	数	量	単	位	単	価	金	額	差	引	増	減	額	備	考	
C	解体工事																											
1	と	り	こ	わ	し	1.0	式				702,552		1.0	式					736,270		33,718			増	額			
	合計										702,552									736,270		33,718		増	額			

名称

殿山第一留守家庭児童会室増築工事

No. 2

	名 称	摘 要	設計変更前				設計変更後				差引増減数	備考
			数 量	単 位	単 価	金 額	数 量	単 位	単 価	金 額		
	電気設備工事											
1	受変電設備		1	式		27,720	1	式		27,720		
2	電灯設備	(1) 電灯幹線	1	式		3,130,363	1	式		3,428,463	298,100	増額
		(2) 電灯分岐	1	式		1,830,475	1	式		1,830,475		
		(3) コンセント分岐	1	式		420,140	1	式		420,140		
3	動力設備	(1) 動力幹線	1	式		473,630	1	式		473,630		
4	構内交換設備		1	式		21,420	1	式		21,420		
5	拡声設備		1	式		4,030	1	式		4,030		
6	火災報知設備	(1) 自動火災報知	1	式		906,212	1	式		906,212		
	合計					6,813,990				7,112,090	298,100	増額

名称 殿山第一留守家庭児童改質増築工事

No. 2

	費目	摘要	設計変更前				設計変更後				差引増減額	備考
			数量	単位	単価	金額	数量	単位	単価	金額		
III	機械設備工事											
1	給水設備		1.0	式		1,028,780	1.0	式		1,028,780	0	
2	排水設備		1.0	式		1,403,020	1.0	式		1,605,580	202,560	増額
3	衛生器具設備		1.0	式		905,880	1.0	式		905,880	0	
4	給湯設備		1.0	式		233,690	1.0	式		233,690	0	
5	消火設備		1.0	式		23,890	1.0	式		23,890	0	
6	ガス設備		1.0	式		1,238,810	1.0	式		1,238,810	0	
7	撤去工事		1.0	式		34,700	1.0	式		34,700	0	
	合計					4,868,770				5,071,330	202,560	増額