

(第一葉)

変 更 設 計 書

1.	工 事 名 称	(仮称)枚方市総合文化芸術センター建設工事(機械設備工事)
2.	施 工 場 所	枚方市新町二丁目280-4他
3.	工 期(当初)	<u>平成30年10月10日から 令和3年(2021年)1月29日まで</u>
	工 期(第1回変更)	<u>平成30年10月10日から 令和3年(2021年)3月19日まで</u>
	工 期(第2回変更)	平成30年10月10日から 令和3年(2021年)5月17日まで
4.	変 更 概 要	・地中埋設物の撤去及び処分に係る費用の変更 ・工事の一時中止に伴う費用の変更 ・工期の変更

(第二葉)

(単位:円)

	総 額 (消費税込)		工事価格 (消費税抜)		消費税相当額	
当初設計金額	1,562,619,600		1,446,870,000	(A)	115,749,600	
変更設計金額(第1回)	1,565,565,400		1,449,548,000		116,017,400	
変更設計金額(第2回)	1,577,423,400		1,460,328,000	(B)	117,095,400	
当初請負金額	1,263,600,000		1,170,000,000	(C)	93,600,000	
変更請負金額(第1回)	1,265,981,500		1,172,165,000		93,816,500	(e)
変更請負金額(第2回)	1,275,570,200	(F)	1,180,882,000	(D)	94,688,200	(E)
増 減 額	9,588,700		8,717,000	(G)	871,700	

(算出式)

 $(B) \times (C) \div (A) = (D)$ $(e) + (G) \times 0.1 = (E)$ $(D) + (E) = (F)$

<※(D)は千円止め・・・千円未満切捨て>

名称（仮称）枚方市総合文化芸術センター建設工事(機械設備工事)

No. 1

	名 称	摘 要	変更前					変更後				差引金額	備考
			数 量	単 位	単 価	金 額	備 考	数 量	単 位	単 価	金 額		
	機械設備工事												
I	直接工事費		1	式		1,192,206,475		1	式		1,194,227,405	2,020,930	増額
	直接工事費計					1,192,206,475					1,194,227,405	2,020,930	増額
II	共通費												
II-1	共通仮設費		1	式		37,195,869		1	式		37,344,288	148,419	増額
II-2	現場管理費		1	式		104,742,425		1	式		106,803,280	2,060,855	増額
II-3	工事の一時中止に伴う増加費用		0	式		0		1	式		6,320,302	6,320,302	増額
II-4	一般管理費		1	式		115,403,521		1	式		115,632,918	229,397	増額
	共通費計					257,341,815					266,100,788	8,758,973	増額
	工事価格合計		1	式		1,449,548,290		1	式		1,460,328,193	10,779,903	増額
	工事価格合計(千円未満切捨)		1	式		1,449,548,000		1	式		1,460,328,000	10,780,000	増額
	消費税					116,017,400					117,095,400	1,078,000	増額
	工事総計					1,565,565,400					1,577,423,400	11,858,000	増額

名称 (仮称)枚方市総合文化芸術センター建設工事(機械設備工事)

No. 2

[illegible]

名称 (仮称)枚方市総合文化芸術センター建設工事(機械設備工事)

No. 3

	名 称	摘 要	変更前					変更後				差引金額	備考
			数 量	単 位	単 価	金 額	備 考	数 量	単 位	単 価	金 額		
A	本体工事												
A-1	本体		1.00	式		1,184,301,299		1.00	式		1,186,268,239	1,966,940	増額
A-2	総合福祉会館		1.00	式		5,841,324		1.00	式		5,895,314	53,990	増額

名称（仮称）枚方市総合文化芸術センター建設工事(機械設備工事)

No. 4

	名 称	摘 要	変更前					変更後				差引金額	備考
			数 量	単 位	単 価	金 額	備 考	数 量	単 位	単 価	金 額		
A-1	本体												
A-1-1	空調設備		1.00	式		561,053,380		1.00	式		583,493,200	22,439,820	増額
A-1-2	換気設備		1.00	式		86,667,670		1.00	式		73,223,830	-13,443,840	減額
A-1-3	排煙設備		1.00	式		22,878,300		1.00	式		21,265,550	-1,612,750	減額
A-1-4	放射空調設備		1.00	式		15,900,000		1.00	式		15,900,000	0	
A-1-5	自動制御設備		1.00	式		142,840,000		1.00	式		145,156,000	2,316,000	増額
A-1-6	衛生器具設備		1.00	式		43,647,200		1.00	式		43,196,900	-450,300	減額
A-1-7	給水設備		1.00	式		45,394,857		1.00	式		45,982,977	588,120	増額
A-1-8	排水設備		1.00	式		65,026,590		1.00	式		56,895,260	-8,131,330	減額
A-1-9	給湯設備		1.00	式		5,401,260		1.00	式		5,594,480	193,220	増額
A-1-10	消火設備		1.00	式		187,973,300		1.00	式		188,173,300	200,000	増額
A-1-11	都市ガス設備		1.00	式		6,738,942		1.00	式		6,738,942	0	
A-1-12	厨房器具設備		1.00	式		779,800		1.00	式		647,800	-132,000	減額
	計					1,184,301,299					1,186,268,239	1,966,940	増額

名称 (仮称)枚方市総合文化芸術センター建設工事(機械設備工事)

No. 5

	名 称	摘 要	変更前					変更後				差引金額	備考
			数 量	単 位	単 価	金 額	備 考	数 量	単 位	単 価	金 額		
A-2	総合福祉会館												
A-2-1	空気調和設備		1.00	式		3,509,960		1.00	式		3,563,950	53,990	増額
A-2-2	換気設備		1.00	式		57,440		1.00	式		57,440	0	
A-2-3	自動制御設備		1.00	式		2,227,000		1.00	式		2,227,000	0	
A-2-4	撤去工事		1.00	式		46,924		1.00	式		46,924	0	

名称 (仮称)枚方市総合文化芸術センター建設工事(機械設備工事)

No. 6

	名 称	摘 要	変更前					変更後				差引金額	備考
			数 量	単 位	単 価	金 額	備 考	数 量	単 位	単 価	金 額		
B	歩行者デッキC工事												
B-1	屋外給水設備		1.00	式		175,040		1.00	式		175,040		0
B-2	屋外排水設備		1.00	式		1,646,880		1.00	式		1,646,880		0
B-3	撤去工事		1.00	式		241,932		1.00	式		241,932		0