

変 更 設 計 書

1.	工 事 名 称	招提北中学校教室棟他外壁改修等工事
2.	施 工 場 所	枚方市招提北町二丁目35-1 他
3.	工 期	契約締結日から 令和 6年 10月 4日まで
4.	変 更 概 要	【建築工事】 ・外壁劣化補修の数量変更(増額) ・下足入れ撤去の追加(増額) ・EXP.Jカバーの改修内容の変更(減額)

	総 合 計 (円)	工 事 価 格 (円)	消費税相当額 (円)
当初設計金額	85,643,800	77,858,000 (A)	7,785,800
変更設計金額	96,198,300	87,453,000 (B)	8,745,300
当初契約金額	80,927,000	73,570,000 (C)	7,357,000
変更契約金額	90,899,600 (F)	82,636,000 (D)	8,263,600 (E)
増減額	9,972,600	9,066,000	906,600

(算出式) $(B) \times (C) \div (A) = (D)$ <※(D)は千円未満切り捨て>
 $(D) \times 0.1 = (E)$
 $(D) + (E) = (F)$

名 称 招提北中学校教室棟他外壁改修等工事

No. 1

[illegible]

名 称 招提北中学校教室棟他外壁改修等工事

No. 1

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
I	建築工事											
A1	教室棟外壁他改修工事		1	式		31,760,333	1	式		36,690,857	4,930,524	増額
A2	渡り廊下外壁他改修工事		1	式		11,661,632	1	式		13,444,583	1,782,951	増額
A3	技術科棟外壁他改修工事		1	式		15,675,184	1	式		16,791,674	1,116,490	増額
A4	招提中学校外部建具改修		1	式		1,910,042	1	式		1,910,042	0	
	合計					61,007,191				68,837,156	7,829,965	増額

名 称 招提北中学校教室棟他外壁改修等工事

No. 2

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
A 1	教室棟外壁他改修工事											
1	直接仮設工事		1	式		7,342,072	1	式		7,342,072	0	
2	防水改修工事		1	式		8,050,137	1	式		8,010,577	-39,560	減額
3	建具改修工事		1	式		2,638,778	1	式		2,638,778	0	
4	外壁改修工事		1	式		8,342,033	1	式		11,727,522	3,385,489	増額
5	塗装改修工事		1	式		485,887	1	式		485,887	0	
6	その他工事		1	式		2,036,040	1	式		2,036,040	0	
7	撤去・処分費		1	式		2,865,386	1	式		4,449,981	1,584,595	増額
	合計					31,760,333				36,690,857	4,930,524	増額

名 称 招提北中学校教室棟他外壁改修等工事

No. 3

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
A 2	渡り廊下外壁他改修工事											
1	直接仮設工事		1	式		1,665,319	1	式		1,667,527	2,208	増額
2	防水改修工事		1	式		2,993,613	1	式		2,993,613	0	
3	建具改修工事		1	式		524,576	1	式		524,576	0	
4	外壁改修工事		1	式		4,271,633	1	式		3,803,288	-468,345	減額
5	塗装改修工事		1	式		584,353	1	式		475,779	-108,574	減額
6	その他工事		1	式		630,711	1	式		622,415	-8,296	減額
7	撤去・処分費		1	式		991,427	1	式		3,357,385	2,365,958	増額
	合計					11,661,632				13,444,583	1,782,951	増額

名 称 招提北中学校教室棟他外壁改修等工事

No. 4

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
A 3	技術科棟外壁他改修工事											
1	直接仮設工事		1	式		1,514,957	1	式		1,514,957	0	
2	防水改修工事		1	式		3,505,621	1	式		3,505,621	0	
3	建具改修工事		1	式		1,666,986	1	式		1,666,986	0	
4	外壁改修工事		1	式		2,454,552	1	式		3,293,130	838,578	増額
5	塗装改修工事		1	式		140,335	1	式		140,335	0	
6	その他工事		1	式		5,769,820	1	式		5,769,820	0	
7	撤去・処分費		1	式		622,913	1	式		900,825	277,912	増額
	合計					15,675,184				16,791,674	1,116,490	増額

名 称 招提北中学校教室棟他外壁改修等工事

No. 5

[illegible]