

変 更 設 計 書

1.	工 事 名 称	樟葉南小学校他単独調理場屋根改修工事
2.	施 工 場 所	枚方市楠葉美咲一丁目25-1 他
3.	工 期	令和6年7月4日 から 令和7年2月17日まで
4.	変 更 概 要	【樟葉南小学校】 ・渡り廊下 屋根材の取替え(増額) 【田口山小学校】 ・単独調理場 軒先屋根における改修内容の変更(増額)

	総 合 計 (円)	工 事 価 格 (円)	消費税相当額 (円)
当初設計金額	41,180,700	37,437,000 (A)	3,743,700
変更設計金額	44,907,500	40,825,000 (B)	4,082,500
当初契約金額	37,923,600	34,476,000 (C)	3,447,600
変更契約金額	41,355,600 (F)	37,596,000 (D)	3,759,600 (E)
増減額	3,432,000	3,120,000	312,000

(算出式) (B) × (C) ÷ (A) = (D) <※(D)は千円未満切り捨て>
(D) × 0. 1 = (E)
(D) + (E) = (F)

名 称 樟葉南小学校他単独調理場屋根改修工事

No. 1

[illegible]

名 称 樟葉南小学校他単独調理場屋根改修工事

No. 2

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
I	建築工事											
A	樟葉南小学校		1	式		14,076,406	1	式		14,130,806	54,400	増額
B	田口山小学校		1	式		11,141,342	1	式		13,628,755	2,487,413	増額
	合計					25,217,748				27,759,561	2,541,813	増額

名 称 樟葉南小学校他単独調理場屋根改修工事

No. 2

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
A	樟葉南小学校											
1	直接仮設工事		1	式		1,795,470	1	式		1,802,880	7,410	増額
2	防水改修工事		1	式		11,502,998	1	式		11,502,998	0	
3	塗装改修工事		1	式		425,221	1	式		425,221	0	
4	その他工事		1	式		44,710	1	式		83,064	38,354	増額
5	撤去・処分費		1	式		308,007	1	式		316,643	8,636	増額
	合計					14,076,406				14,130,806	54,400	増額

名 称 樟葉南小学校他単独調理場屋根改修工事

No. 2

	費 目	摘 要	設計変更前				設計変更後				差引増減額	備 考
			数量	単位	単価	金額	数量	単位	単価	金額		
B	田口山小学校											
1	直接仮設工事		1	式		1,538,230	1	式		1,549,930	11,700	増額
2	防水改修工事		1	式		8,975,988	1	式		10,325,484	1,349,496	増額
3	塗装改修工事		1	式		404,180	1	式		441,872	37,692	増額
4	その他工事		1	式		57,171	1	式		204,827	147,656	増額
5	撤去・処分費		1	式		165,773	1	式		1,106,642	940,869	増額
	合計					11,141,342				13,628,755	2,487,413	増額